

Status of The Large Hadron Collider Project


- from visions to reality
- successes (until Sept 19, 2008)
- the „incident“ (Sept. 19, 2008)
- implications & repair
- current status and actual time plan
- plans for early LHC running

The Large Hadron Collider

Visions (1980's)

- Build a particle accelerator with the highest technically achievable energies, aiming at:
 - testing the **Standard Model** at energies beyond 1 TeV
 - finding the missing pieces of the SM: **the top-quark ...**
 - exploring the mechanism of **electroweak symmetry breaking** (i.e., find the **Higgs Boson**)
 - searching for **new physics** beyond the Standard Model (**SU**per**SY**mmetry; large extra dimensions; ...)
 - finding the **unexpected**

the Large Hadron Collider (LHC)



proton – proton collisions: $\sqrt{s} = 14 \text{ TeV}$, $L = 10^{34} \text{ cm}^{-2} \text{ s}^{-1}$

experiments: ALICE, ATLAS, CMS, LHCb, TOTEM, LHCf

27 km circumference (LEP tunnel)

1232 dipol magnets (15m, 35 tons, 8.33T@ 1.9K)

2808 x 2808 proton bunches, 7.5m distance (25 ns)

10^{11} protons / bunch


362 MJ kin. energy per beam (100 tons @ 200 km/h)

collision rate: 40 MHz

p-p collisions @ $10^{34} \text{ cm}^{-2} \text{ s}^{-1}$: $\sim 10^9$ / sec
(about 25 collisions per beam crossing)

~ 1600 charged particles in detector


\Rightarrow high demands on detectors
(radiation; resolution)



The LHC Project - from visions to reality:


- ~1981: first ideas; basic design of machine
- 1984: ECFA meeting at Lausanne ("Start of LHC")
- 1990: Aachen workshop: physics, detectors, machine
C. Rubbia: - LHC in competition to SSC, but cheaper and earlier (~1998)!
- factor 10 in luminosity is worth factor 2 in energy
(LHC: $\sqrt{s} = 16$ TeV SSC: $\sqrt{s} = 40$ TeV)
- 1992: Letters of intent for LHC program
- 1994: ATLAS & CMS technical proposals
- 1994: CERN Council approval of (stage 1) LHC
- 1995: approval of full (single stage) LHC (start in 2005)
- 2000: shutdown and dismantling of LEP
- 2005: start of installation of LHC dipoles;
- 2009: colliding beams (November)

The Large Hadron Collider at the European Centre for Particle Physics CERN / Geneva





LHC PROJECT


Point 5 UNDERGROUND WORKS




The LHC Dipol Magnets










how to connect sc cables ... ? „splices“



n.b.: there are ~24.000 splices in and between all LHC magnets !

circuit	splice type	splices per magnet	number of units	total splices
RB	inter pole	2	1232	2464
RB	inter aperture	1	1232	1232
RB	interlayer	4	1232	4928
RB	internal bus	1	1232	1232
RB	interconnect	2	1686	3372
RQ	Inter pole	6	394	2364
RQ	internal bus	4	394	1576
RQ	interconnect	4	1686	6744
total				23912

The LHC project: approaching operation

- March 2005 : lowering down of 1st dipole
- April 2007 : installation of last dipole
- Nov. 2007 : last connection of magnets completed
- July 2008 : LHC at operation temperature
- Aug. 8, 2008 : beam 1 up to LHC point 3 (ALICE)
- Aug. 22, 2008: beam 2 up to LHC point 7 (LHCb)
- Sep. 10, 2008 : **circulating beam 1, later beam 2 !!!**
magnets sector 34 tested up to 4 TeV,
all other sectors up to 5 TeV; then:
~ 40 hours of single rotating beam
- Sep. 19, 2008 : **major incident** in sector 34 when
testing magnets to 5 TeV (w/o beam)


LHC Tunnel (12/2005)





16 June 2008: Last piece of LHC ring being put in place

September 8, 2009: CMS closed; ready for beam



BEAM SETUP: INJECT AND DUMP

TED T12 position:

BEAM

TED T18 position:

DUMP

TDI P2 gaps/mm

upstream: 29.82

downstream: 30.14

TDI P8 gaps/mm

upstream: 3.32

downstream: 3.28


BCT T12:

0.00e+00


BCT T18:

0.00e+00


BTVSLC5L2.B1 Updated: 10:31:46




BTVST.A4L2.B1 Updated: 10:31:46



BTVSLC5R8.B2 Updated: 10:31:46



BTVST.A4R8.B2 Updated: 10:31:46




Comments 10-09-2008 10:31:29 :

B1 extraction only

Beam1: correcting the orbit.

We did three turns!

first beam splash recorded by ATLAS



The LHC incident: what happened and why?

- a bad electrical connection between dipole C24 and quadrupole Q24 of $\sim 200 \text{ n}\Omega$ results in $\Delta U \sim 2 \text{ mV}$ at 9 kA , generating $\sim 16 \text{ W}$ of heat load, which cannot be cooled away by HeII \rightarrow „thermal runaway“
- transition to normal conductivity (quench) of sc cable (which is not in the quench protection system of magnets) \rightarrow melting and boiling away of conductor
- formation of electrical arc, punctuating the He vessel
- outflow of ~ 2 tons of He into the cryostat
- overpressure valves cannot release mass flow (design: 2 kg/s ; actual at incident: 20 kg/s)
- pressure of 7 bar (design: 1.5) on vacuum barriers
- severe mechanical destruction

the blown-up connection between C24 and Q24




physical displacement of many magnets; destruction of connections



support jacks ripped out of concrete socket



inventory of damages





inventory of damages, actions for repair and improvement of safety

- about 50 magnets and short straight sections (SSS) to be brought to surface
- ~10 magnets to be replaced, others to be repaired
- tunnel & magnets to be cleaned
- quench protection system for bus-bars (electronics; 160 km cables)
- install large capacity pressure valves (must happen in warm!)
- measure and detect other possible bad sc connections (sufficient sensitivity only when cold!)

search for bad sc connections „successful“:


- two magnets found with $\sim 100 \text{ n}\Omega$ resistance in inner splices; sectors (12 and 56) warmed up, magnets de-installed and brought on surface -> lack of solder!

Splice resistance non-conformities – example




- magnets of other sectors (not being cold) investigated by analysis of old test data

baseline schedule (Feb. 09):



- Machine cold
wk 34
- Powering Tests start
wk 24
- LHC Machine starts
wk 39 (~Sept 22)

optimised schedule (April 29, 2009):




week 38!
(~Sept. 15)


current LHC status (May 15):

- **no delay** w.r.t. **above schedule** (daily struggles with e.g. technological problems, purchasing, admin ... but still within schedule)
- re-installation of **last dipole on** (April 30)
- replacement of **new valves** (warm sectors) finished
- parts for new **quench protection** tested, ordered
- decisions taken on **2009/2010 LHC running:**

LHC schedule for 2009-2011:



- continuous LHC physics run from 11/09 - 10/10
- limited to **5 TeV beams** (valves; retraining of magnets to 7 TeV needs ~60 days and ~1000 magnet quenches!)
- possible initial „stops“ at 0.5 , 1 and 2 TeV beams
- expect peak $L \sim 5 \cdot 10^{31} \dots 2 \cdot 10^{32}$; **int. $L \sim 250 \text{ pb}^{-1}$**
- possibly ~1 month **heavy ion** running at the end




one year completely lost for physics ?

no - not entirely!

down-time used for:



- maintenance and repair wherever possible and needed
- installation of some (previously staged) detector parts
- data runs with cosmic muons (abt. 216 million events; >1.2 PB on disk)
 - commissioning of detector, trigger, readout, software, grid computing, shift & maintenance crews, ...
 - calibration and alignment of subdetectors
- write-up and document, (e.g. ATLAS computing & software challenge, CSC)
- start to develop plans for detector upgrades for sLHC
- generate large MC samples

cosmic muon in ATLAS




cosmic muon in CMS

Run 66748, Event 8900172, LS 160, Orbit 167345832, BX 2011



... passing all subdetectors incl. pixel ...

physics prospects:



evts/s at
 $L=10^{32}/\text{cm}^2/\text{s}$:

100.000

10.000

1000

100

10


1

1/10

1/100

1/1000

1/10.000



roadmap for first LHC collision data:

- $1 - 10 \text{ pb}^{-1}$: detector calibration with real data
first measurements (e.g. „minimum bias“)


- $\sim 100 \text{ pb}^{-1}$: precision calibration
SM measurements (re-establishment)
first sensitivity for new physics

expect (10 TeV, 100 pb^{-1}):

- $> 5 \cdot 10^6$ triggered minimum bias events
- $\sim 10^8$ jet events
- $2.5 \cdot 10^5$ $W \rightarrow l \nu$ events
- $2.5 \cdot 10^4$ $Z \rightarrow ll$ events

- $\sim 1 \text{ fb}^{-1}$: sensitivity to discover Higgs bosons,
SUSY, new resonances ($O(\text{TeV})$)

roadmap for first LHC collision data:



Summary

- repair and recuperation from Sept. 19 incident in full swing and on schedule for restart of LHC in mid September 2009
- measures taken to prevent re-occurrence of incidents like Sept-19 (bus bar quench protection; valves; magnet tests; 5 TeV)
- plan for long and continuous data run from 11/09 - 10/10 at 10 TeV and with $L \sim 5 \cdot 10^{31} \dots 2 \cdot 10^{32}$; int. $L \sim 250 \text{ pb}^{-1}$
- physics roadmap for that initial run:
 - lots of Z's, W's, jets and first t-quarks in Europe
 - with a little luck, first sensitivity for new physics
- precise measurement of top-quark mass, and significant sensitivity for Higgs, SUSY, extra dimensions etc. will have to wait for times beyond 2010/2011 ...

